Attachment B

Р

Status

G

R

Υ

R

G

в

R

Υ

G

в

G

G

В

G

G

G

|    | G                                      | On schedule              | Y                  | Behind schedule or little activity  |            | No or minimal<br>not sold | activity/bonds           | В                           | Appropriation complete | expended or            | project                |  |                       |  |                        |   |
|----|--|--------------------------|--------------------|---|------------|---------------------------|--------------------------|-----------------------------|------------------------|------------------------|------------------------|--|-----------------------|--|------------------------|---|
|    | A                                      | В                        | С                  | D   | E          | F                         | G                        | Н                           | I                      | J                      | K                      | L  | М                     | Ν  | 0                      | Т |
|    | Fiscal Agent                           | County                   | Approp<br>ID       |   | Agency     | Approp Amt                | Total Amount<br>Expended | Expended in<br>Last Quarter | Balance                | Reversion<br>Date      | Bond Sale<br>Date      | Agency Status *  | Agency<br>Last Update | Local Status *   | Local Last<br>Update   |   |
| 1  | Albuquerque                            | Bernalillo               | 14-2038            | LADERA DRIVE NW<br>IMPROVEMENTS-ALB   | DOT        | 480,000                   | 480,000                  | 195,384                     | o                      | 6/30/2018              | 6/24/2014              |  | 5/18/2017             | Project completed.   | 7/18/2017              |   |
| 2  | Albuquerque                            | Bernalillo               | 15-0681            | ALB DOWNTOWN ECONOMIC<br>DEVELOPMENT PRJTS IMPROVE<br>ALB FIRE DEPT RESCUE SQUAD  | LGD        | 660,000                   | 546,697                  | 333,604                     | 113,303                | 6/30/2019              | 8/12/2015              | No other information received from Grantee.  | 9/13/2017             | Reimbursements received, work continues<br>Wait to take delivery of vehicle, expected delivery   | 9/29/2017              |   |
| 3  | Albuquerque                            | Bernalillo               | 15-0685            | VEHICLE   | LGD        | 441,100                   | 0                        | 0                           | 441,100                | 6/30/2018              | 8/12/2015              | No other information received from Grantee.  | 9/13/2017             | September 2017   | 8/30/2017              | _ |
| 4  | Albuquerque                            | Bernalillo               | 15-0903            | COORS BLVD TRAFFIC LIGHT<br>SYS IMPROVE ALB                                       | DOT        | 796.000                   | 423,828                  | 423,828                     | 372,173                | 6/30/2019              | 8/12/2015              | In implementation phase.   | 9/28/2017             | Noo received for work to be performed by Lee<br>Engineering and Bixby Electric. Contracts and PO's<br>executed for both. Vehicle detection equipment was<br>ordered. Traffic control permit submitted to NMDOT<br>District 3 and as soon as it is approved by them, work to<br>install the vehicle detection equipment will proceed. | 5/24/2017              |   |
|    |  |                          |                    |   |            |                           |                          |                             |                        |                        |                        |  |                       | Grant Agreement Awarded, NOO to State - NOO denied,  |                        |   |
| 5  | Albuquerque                            | Bernalillo               | 16A2379            | ALB PARKS SECURITY  | LGD        | 401,000                   | 0                        | 0                           | 401,000                | 6/30/2018              | 6/23/2016              | No other information received from Grantee.  | 9/13/2017             | mobile unit not covered by scope.<br>Project is under contruction and reimbursements have  | 8/31/2017              | - |
| 6  | Albuquerque                            | Bernalillo               | 16A2545            | LADERA DR NW CONSTRUCT<br>GAVIN/COORS   | DOT        | 518,000                   | 0                        | 0                           | 518,000                | 6/30/2020              | 6/23/2016              | Construction ongoing.  | 5/18/2017             | been submitted to NMDOT for all 3 appropriations for this project.   | 5/24/2017              |   |
| 7  | Bernalillo County                      | Bernalillo               | 14-1833            | BERN CO NORTH VALLEY LL<br>LAND/FIELDS/FCLTIES                                    | LGD        | 765,000                   | 765,000                  | 646,325                     | c                      | 6/30/2018              | 6/24/2014              | Project closed.  | 9/13/2017             | Final reimbursement has been received from State for<br>this appropriation. There is stress cracking on the<br>concrete which will now be addressed through the<br>warranty process. DMD 8/30/17   | 9/13/2017              |   |
| 8  | Bernalillo County                      | Bernalillo               | 14-1835            | BERN CO PARADISE HILLS<br>COMMUNITY CTR IMPROVE                                   | LGD        | 825.000                   | 8,250                    | 0                           | 816.750                | 6/30/2018              | 6/24/2014              | Project was on Freeze List will begin to move forward.<br>(Funds were redirected by Board of Finance and<br>placed on Authorized but Unissued List.) | 6/15/2017             | Project funding placed back on BOF's authorized but<br>unissued list.  | 9/27/2017              |   |
| -  |  |                          |                    |   |            |                           |                          | -                           |                        |                        |                        | ······································   |                       | Project has bid and bids open on Oct. 5, 2017. Request   |                        |   |
| 9  | Bernalillo County                      | Bernalillo               | 15-0728            | BERN CO REGIONAL CRISIS<br>TRIAGE & STABILIZATION CTR<br>SUNSET ROAD IMPROVE BERN | LGD        | 429,500                   | 9,652                    | 0                           | 419,848                | 6/30/2019              | 8/12/2015              | No other information received from Grantee.  | 9/13/2017             | to BCC for CM to award contract on Sept. 26, 2017.<br>Total project cost is estimated at \$1M.   | 9/27/2017              |   |
| 10 | Bernalillo County                      | Bernalillo               | 15-0901            | CO  | DOT        | 300,000                   | 0                        | 0                           | 300,000                | 6/30/2019              | 8/12/2015              | Tied to a 2014 appropriation, will expend that first.  | 5/18/2017             | No activity for this quarter.  | 9/27/2017              |   |
| 11 | Bernalillo County                      | Bernalillo               | 15-1102            | BERN CO METROPOLITAN<br>DETENTION CTR IMPROVE, RET                                | LGD        | 493,123                   | 493,123                  | 270,349                     | 0                      | 6/30/2017              | 6/23/2012              | Project closed.  | 9/13/2017             | Project completed.   | 7/28/2017              |   |
| 12 | Bernalillo County                      | Bernalillo               | 16A2362            | BERN CO FIRE DEPARTMENT<br>FIRE ENGINE  | LGD        | 500,000                   | 0                        | 0                           | 500,000                | 6/30/2018              | 6/23/2016              | No other information received from Grantee.  |                       | Fully encumbered. Final inspection expected in mid-<br>October for engine and equipment and final delivery of<br>the fully equipped Engine will take place at the end of<br>December 2017.   | 9/27/2017              |   |
| 40 | Descelling Court                       | Demelille                | 4040004            | BERN CO PUBLIC SAFETY   | 1.00       | 045 000                   | 00.007                   | 00.007                      | 0.40.000               | C/20/2020              | 0/00/0040              | No. alter information and in altern Oranta   | 0/40/0047             |  | 0/00/0047              |   |
|    | Bernalillo County<br>Bernalillo County | Bernalillo<br>Bernalillo | 16A2364<br>16A2365 | OFFICERS' MEMORIALS<br>BERN CO SHERIFF VEHICLES                                   | LGD<br>LGD | 345,000<br>877,500        | 98,667<br>877,500        | 98,667<br>319,194           |                        | 6/30/2020<br>6/30/2018 | 6/23/2016<br>6/23/2016 | No other information received from Grantee.<br>Project closed.   |                       | Project in construction. Project completed.  | 8/28/2017<br>5/26/2017 |   |
|    | Bernalillo County                      | Bernalillo               | 16A2366            | SOUTH VALLEY POOL &<br>AQUATICS FCLTY PHASE 1<br>IMPROVE                          | LGD        | 400,000                   | 4,000                    |                             |                        | 6/30/2020              |                        | No other information received from Grantee.  |                       | Design 75% complete. 100% completion projected for<br>Oct. 2017, then project will go out to bid for construction<br>tentatively 11/5/17. In the interim, will secure quote from<br>vendor for splash pad components and installation utilize<br>grant funding. Once PO is issued, an NOO will be<br>submitted.                      | 9/29/2017              |   |
| 16 | Bernalillo County                      | Bernalillo               | 16A2393            | BERN CO TRANSITIONAL LIVING<br>& RECOVERY CTR<br>SUNSET RD SW IMPROVE-BERN        | LGD        | 370,000                   | 0                        | 0                           | 370,000                | 6/30/2020              | 6/23/2016              | No other information received from Grantee.  | 9/13/2017             | Project in construction. Awaiting State DFA to certify<br>NOO for fire alerting system.<br>A NOO was issued by NMDOT. A PO was issued to   | 9/27/2017              |   |
| 17 | Bernalillo County                      | Bernalillo               | 16A2543            |   | DOT        | 300,000                   | 0                        | 0                           | 300,000                | 6/30/2020              | 6/23/2016              | Tied to a 2014 appropriation, will expend that first.  | 5/18/2017             | Tierra Right of Way.   | 9/27/2017              |   |

Attachment B

0

Local Last

Update

9/20/2017

N/A

N/A

8/21/2017

8/7/2017

8/7/2017

7/7/2017

N/A

N/A

N/A

9/22/2017

3/31/2017

9/22/2017

Р

Status

G

Y

G

в

Y

Υ

R

Υ

R

Υ

R

|    | G                                      | On schedule              | Y            | Behind schedule or little activity                   | R          | No or minimal a not sold | activity/bonds           |                             | Appropriation<br>complete | expended or       | project                |   |                       |  |              |
|----|--|--------------------------|--------------|--|------------|--------------------------|--------------------------|-----------------------------|---------------------------|-------------------|------------------------|---|-----------------------|--|--------------|
|    | A                                      | В                        | С            | D  | E          | F                        | G                        | Н                           | I                         | J                 | K                      | L   | М                     | Ν  | Τ            |
|    | Fiscal Agent                           | County                   | Approp<br>ID | Approp Title   | Agency     | Approp Amt               | Total Amount<br>Expended | Expended in<br>Last Quarter | Balance                   | Reversion<br>Date | Bond Sale<br>Date      | Agency Status *   | Agency<br>Last Update | e Local Status *   | 1            |
| 19 | Bernalillo County                      | Bernalillo               | 1642391      | BERN CO METROPOLITAN<br>COURT CONSTRUCT              | LGD        | 497.500                  | 4.975                    |                             | 492 525                   | 6/30/2020         | 6/23/2016              | Posting construction bids October 2017.   |                       | The project team is in place. The contract for<br>engineering and architectural services is finalized and th<br>65% documents have been received. There are pending<br>design decisions to be made. The ITB for construction<br>will be posted in November.  |              |
|    | Department of<br>Cultural Affairs      | Bernalillo               |              | NATIONAL HISPANIC CULTURAL<br>CTR INFO & WELCOME CTR | CAD        | 564,000                  | 53,435                   |                             |                           | 6/30/2018         | 6/24/2014              | Funds combined with Welcome Center funds A141339<br>for NHCC Welcome Center and Torreon Improvements.<br>The Welcome Center design is complete. Project<br>Manual is complete. An ITB to construct the Welcome<br>Center was released and will be awarded in the fall of<br>2017.   |                       | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by DCA.   |              |
| 20 | Department of<br>Cultural Affairs      | Bernalillo               | 16A2020      | NATIONAL HISPANIC CULTURAL<br>CTR ANNEX & SITE       | CAD        | 639,500                  | 503,714                  | 19,356                      | 135,786                   | 6/30/2020         | 6/23/2016              | NHCC has obtained \$200 thousand in additional capital<br>support from the City of Albuquerque and is seeking<br>further private and other governmental funds to augment<br>State funds. Repairs complete include roof repairs, new<br>skylights, mold and asbestos abatement, and demolition<br>of non-load bearing walls. | 9/15/2017             | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by DCA.   |              |
| 21 | Indian Pueblo<br>Cultural Center       | Bernalillo               | 14-2260      | INDIAN PUEBLO CULTURAL<br>CENTER LAND AND BUILDINGS  | IAD        | 587,500                  | 585,746                  | 71,250                      | 1,754                     | 6/30/2017         | 12/30/2014             | Project complete. Balance reverted.   | 9/5/2017              | Project completed.   |              |
| 22 | Los Ranchos de<br>Albuquerque          | Bernalillo               | 15-0909      | 4TH ST ROADWAY IMPROVE LOS<br>RANCHOS DE ALB         | DOT        | 350,500                  | 0                        | 0                           | 350,500                   | 6/30/2019         | 8/12/2015              | Ongoing.  | 6/18/2017             | Water Utility Authority completed waterline upgrades and<br>relocations, NM Gas Company is nearing completion<br>Aug 17 estimate completion date , PNM will begin its<br>relocation project on August 17. An RFP for construction<br>has been issued, Submissions have been received and<br>review is in process.              | $\downarrow$ |
| 23 | Los Ranchos de<br>Albuquerque          | Bernalillo               | 17B4037      | 4TH ST IMPROVEMENTS-LOS<br>RANCHOS                   | DOT        | 681,000                  | 513,860                  | 0                           | 167,140                   | 6/30/2019         | 7/23/2013              | Ongoing.  | 9/28/2017             | Water Utility Authority completed waterline upgrades and<br>relocations, NM Gas Company is nearing completion<br>Aug 17 estimate completion date , PNM will begin its<br>relocation project on August 17. An RFP for construction<br>has been issued, Submissions have been received and<br>review is in process.              |              |
|    | Т"                                     | Demelille                | 40 4404      | TIJERAS WATER SYSTEM                                 | DOF        | 200,000                  | 044 777                  | 074 000                     | 40.000                    | 0/00/0047         | 7/00/0040              | 6/12/17: Construction is complete. Project Closed,  | 7/00/0047             | Construction is complete. Final reimbursement request  | T            |
|    | Tijeras<br>University of New<br>Mexico | Bernalillo<br>Bernalillo | 13-1434      | IMPROVE<br>UNM NORTH GOLF COURSE<br>IMPROVE PH 2     | DOE        | 390,000                  | 341,777                  |                             |                           | 6/30/2017         | 7/23/2013<br>8/12/2015 | reverted balance.<br>Combined with project 14-2141. Project complete.<br>Remaining funds to be spent upon notice from Bernalillo<br>County.   | 7/26/2017             | turned in.<br>No local fiscal agent. Funding provided by legislator(s).<br>Proiect managed by UNM.   |              |
|    | University of New                      |                          |              | UNM FOOTBALL & SOCCER                                |            |                          |                          |                             |                           |                   |                        |   |                       | No local fiscal agent. Funding provided by legislator(s).  | t            |
|    | Mexico<br>University of New            | Bernalillo               |              | STADIUM<br>UNM NORTH GOLF COURSE                     | UNM        | 345,000                  | 145,981                  | 8,787                       |                           | 6/30/2020         |                        | Project in process.   | 9/15/2017             | No local fiscal agent. Funding provided by legislator(s).  | +            |
|    | Mexico<br>Chaves County                | Bernalillo               |              | OPEN SPACE IMPROVEMENTS<br>HOBSON RD IMPROVE ROSWELL | UNM<br>DOT | 320,000                  | 169,230<br>48,378        |                             | · · · · · ·               | 6/30/2020         |                        | On Hold pending scope from Bernalillo County. Project still in design phase.  |                       | Project managed by UNM.<br>Project was deemed to be a two phase project by<br>NMDOT due to a lack of termini, project has to be<br>changed from a two phase project to a single project.<br>This change required additional environmental studies,<br>surveying, and testing. Project design is approximately<br>90% complete. |              |
| 29 | Roswell                                | Chaves                   | 16A2402      | ROSWELL AIR CENTER REPAIRS                           | LGD        | 488,822                  | 0                        | 0                           | 488,822                   | 6/30/2020         | 8/8/2017               | Grant agreement executed.   | 9/13/201              | Received the Executed Grant Agreement.   |              |
|    | Roswell                                | Chaves                   |              | ROSWELL ROADS IMPROVE                                | DOT        | 300,000                  | 0                        | 0                           |                           | 6/30/2020         |                        | NO UPDATE PROVIDED.   |                       | Awaiting grant agreement.  | T            |

Attachment B

|  | G | On schedule | Y | Beh |
|--|---|-------------|---|-----|
|--|---|-------------|---|-----|

whind schedule or little activity R No or min

No or minimal activity/bonds B Approp

Appropriation expended or project complete

|    | A                                     | В        | С       | D  | E      | F          | G            | Н            |            | J         | К          | L  | М           | N   | 0          | Р      |
|----|---------------------------------------|----------|---------|--|--------|------------|--------------|--------------|------------|-----------|------------|--|-------------|---|------------|--------|
|    | _                                     |          | Approp  |  |        |            | Total Amount | Expended in  | <b>_</b> . | Reversion | Bond Sale  |  | Agency      |   | Local Last | Status |
|    | Fiscal Agent                          | County   | ID      | Approp Title<br>CIBOLA CO CAD SYSTEM AND                           | Agency | Approp Amt | Expended     | Last Quarter | Balance    | Date      | Date       | Agency Status *  | Last Update |   | Update     |        |
| 31 | Cibola County                         | Cibola   | 15-0742 | INFO TECH PH 1   | LGD    | 305,000    | 283,441      | 6,216        | 21,559     | 6/30/2018 | 8/12/2015  | Project is in testing - all well. Progressing nicely.<br>Payment on AP in process  | 9/13/2017   | Cibola County continues to receive payments for<br>reimbursement requests.  | 8/4/2017   | G      |
|    | 0                                     | 01.11    | 45 0744 | GRANTS LIFELONG LEARNING &   | 1.00   | 050.000    | 050.000      | 000 404      |            | 0/00/0040 | 0/10/0015  |  | 0/10/0017   |   | 7/00/0047  | В      |
| 32 | Grants                                | Cibola   | 15-0744 | TECH CTR   | LGD    | 350,000    | 350,000      | 286,461      | 0          | 6/30/2019 | 8/12/2015  | Project complete, fully expended.<br>9/1/17 Navajo Nation revising construction contract to<br>allow construction within funding of this capital outlay          | 9/13/2017   | Project completed.<br>Modified construction contract with Clawson Excavation<br>created to phase project for funding - Phase 1 with<br>NMED funds and Phase 2 with TIF funds. Engineering<br>contract amendment no. 3, for modification of<br>construction administration/observation for the two   | 7/26/2017  | R      |
| 33 | Ramah Chapter                         | Cibola   | 14-1607 | WATER SYSTEM IMPROVE   | DOE    | 500,000    | 0            | 0            | 500.000    | 6/30/2018 | 12/30/2014 |  | 9/20/2017   | phases, has been created and started 164 process.   | 9/25/2017  |        |
|    | Raton                                 | Colfax   |         | RATON LAKE MALOYA DAM<br>OUTLET IMPROVEMENTS<br>CURRY CO ROAD      | SEO    | 300,000    | 261,992      | 6,121        |            | 6/30/2018 |            | Preliminary Engineering alternatives analysis completed,<br>Structural evaluation of spillway repairs underway.  |             | Working with Engineer on final report. Anticipate final analysis report within 30 days.   | 9/29/2017  | G      |
| 35 | Curry County                          | Curry    | 14-2052 | IMPROVEMENTS   | DOT    | 485,000    | 485.000      | 89,222       | 0          | 6/30/2018 | 6/24/2014  | Project closed.  | 6/12/2017   | Project completed.  | 7/10/2017  | В      |
|    | Curry County                          | Curry    |         | CURRY CO ROADS IMPROVE   | DOT    | 505,000    | 505,000      | 165,577      |            | 6/30/2019 |            | Substantial completion.  |             | Project completed.  | 8/28/2017  | В      |
| 37 | Dona Ana County                       | Dona Ana | 14-1907 | HATCH PLACITAS ARROYO<br>IMPROVE                                   | LGD    | 500,000    | 278,908      | 1,767        | 221,092    | 6/30/2018 | 6/24/2014  | Project in construction phase.   | 9/13/2017   | Project is in the construction phase. Fourth pay request submitted.   | 8/31/2017  | G      |
| 38 | Dona Ana County                       | Dona Ana | 14-2054 | BAYLOR CANYON & DRIPPING<br>SPRINGS RDS IMPROVE                    | DOT    | 828,000    | 319,683      | 0            | 508,317    | 6/30/2018 | 6/24/2014  | County working on task order no. 2.  | 9/28/2017   | Continue to gather task order options for second phase to take before the BOCC.   | 9/30/2017  | G      |
| 39 | Dona Ana County                       | Dona Ana | 14-2068 | DONA ANA CO TORTUGAS ROAD<br>& DRAINAGE IMPROVE                    | DOT    | 300,000    | 0            | 0            | 300,000    | 6/30/2018 | 12/30/2014 | Construction underway.   | 9/28/2017   | Task orders are being prepared for a contractor. Project will be in construction in October.  | 9/12/2017  | G      |
| 40 | Dona Ana County                       | Dona Ana | 15-0484 | DONA ANA CO EAST MESA<br>FLOOD CONTROL STRUCTURE                   | OSE    | 400.000    | 0            | 0            | 400.000    | 6/30/2019 | 9/10/2015  | Grantee in planning and design phase.  | 9/15/2017   | To plan and design flood control structures in the East<br>Mesa area of Dona Ana County.  | /5/2017    | Y      |
| 41 | Dona Ana County                       | Dona Ana | 16A2254 | CHAPARRAL WASTEWATER SYS<br>PH 1C DONA ANA CO                      | NMED   | 300,000    | 0            | 0            | 300,000    | 6/30/2020 | 6/23/2016  | 09/08/17: Construction for the third bid package was approved for award on 7/28/17. The pre-construction meeting ibis scheduled for 9/13/17. Linked to 3348-CIF. | 9/26/2017   | Awarded contract to J29, had pre-con on 9/13/14.<br>Construction is set to start on 9/25/17.  | 9/14/2017  | G      |
| 42 | Dona Ana County                       | Dona Ana | 16A2419 | DONA ANA CO RADIUM SPRINGS<br>FIRE STATION 8 IMPROVE               | LGD    | 400,000    | 4,000        | 0            | 396,000    | 6/30/2020 | 6/23/2016  | Received June and July progress reports.   | 9/13/2017   | Design plan is 100% completed. Obtaining topo boundary survey.  | 8/18/2017  | Y      |
|    | Elephant Butte<br>Irrigation District | Dona Ana | 15-0483 | ELEPHANT BUTTE ID DISCHARGE<br>PIPELINE DONA ANA CO                | OSE    | 300,000    | 231,763      | 231,763      | 68,237     | 6/30/2019 | 8/12/2015  | Project partially completed. Construction on hold until<br>end of irrigation season.   | 9/18/2017   | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by OSE.  | N/A        | Y      |
| 44 | Las Cruces                            | Dona Ana | 14-1913 | LAS CRUCES TRAFFIC SIGNAL<br>MGMNT CONTROL CTR                     | LGD    | 725,000    | 578,337      | 706          | 146,663    | 6/30/2018 | 6/24/2014  | In construction. The full amount of the grant is fully<br>encumbered and the remainder will be drawn down. Pay<br>request #10 processed.                         | 9/13/2017   | Overall 65% complete contract administration for fiber<br>optic cable installation on Amador corridor including<br>Valley Dr. underway construction on Chestnut underway<br>coordinates with Valley Drive reconstruction project<br>design team and traffic signal installation at the<br>intersection of W. Amador Ave. and S. Melendres St. | 8/15/2017  | G      |
| 45 |                                       |          |         | LAS CRUCES WOMEN VETERANS<br>MONUMENT                              | 1.00   | 100 500    | 000 500      | 0.40,000     | 400.040    | 0/00/0040 | 0/04/0044  |  | 0/10/0017   |   | 0/00/0047  | G      |
|    | Las Cruces                            | Dona Ana |         | DONA ANA CO LAS CRUCES<br>CNTRL-CERVANTES CMPLX                    | LGD    | 406,500    | 282,582      | 248,299      |            | 6/30/2018 |            | Construction ongoing.  | 9/13/2017   | Coordinated scope of electrical work with engineer for  | 9/28/2017  | G      |
| 46 | Las Cruces                            | Dona Ana | 15-0754 |  | LGD    | 643,000    | 459,983      | 250,135      | 183,017    | 6/30/2018 | 6/29/2015  | Continue to process pay requests.  | 9/13/2017   | final pricing.  | 8/31/2017  |        |
| 47 | Las Cruces                            | Dona Ana | 15-0762 | LAS CRUCES CINEMATIC<br>INFRASTRUCTURE                             | LGD    | 402,000    | 4,441        | 0            | 397,559    | 6/30/2019 | 6/29/2015  | Survey complete, procurement of noise and vibration assessment in process.   | 9/13/2017   | Planning ongoing, developing general construction scope of work and timeline.   | 9/22/2017  | G      |
| 48 | Las Cruces                            | Dona Ana | 15-0764 | LAS CRUCES COMMUNITY OF<br>HOPE HEALTH FCLTY IMPROVE<br>LAS CRUCES | LGD    | 505,000    | 14,554       | 14,554       | 490,446    | 6/30/2019 | 6/29/2015  | Continue to process pay requests.  | 9/13/2017   | Construction ongoing, about 10% complete.   | 9/15/2017  | G      |
| 49 | Las Cruces                            | Dona Ana | 15-1122 | FILM/MEDIA/ENTERTAIN ARTS<br>INFRA, RET                            | LGD    | 555,000    | 7,139        | 2,774        | 547,861    | 6/30/2018 | 6/29/2015  | No new progress.   | 9/13/2017   | Planning ongoing, developing general construction scope of work and timeline.   | 9/28/2017  | R      |
| 50 | Las Cruces                            | Dona Ana | 16A2258 | LAS CRUCES SEPTIC SYSTEMS<br>REPLACE                               | NMED   | 540,000    | 0            | 0            | 540,000    | 6/30/2020 | 6/23/2016  | 09/08/17: Construction has been ongoing with no change orders requested. Completion estimated for 09/21/17.  | 9/15/2017   | 7/31/17: Sewer main being installed in Willow Glen.   | 8/23/2017  | G      |

Attachment B

| G  | On schedule | Y            | Behind schedule or little activity                        | R      | No or minimal a<br>not sold | activity/bonds           |                             | Appropriation<br>complete | expended or       | project                |  |                           |   |                      |        |
|--|-------------|--------------|---|--------|-----------------------------|--------------------------|-----------------------------|---------------------------|-------------------|------------------------|--|---------------------------|---|----------------------|--------|
| A  | В           | С            | D   | E      | F                           | G                        | Н                           |                           | J                 | К                      | L  | М                         | N   | 0                    | Р      |
| Fiscal Agent                             | County      | Approp<br>ID | Approp Title  | Agency | Approp Amt                  | Total Amount<br>Expended | Expended in<br>Last Quarter | Balance                   | Reversion<br>Date | Bond Sale<br>Date      | Agency Status *  | Agency<br>Last Update     | Local Status *  | Local Last<br>Update | Status |
| 51 Las Cruces                            | Dona Ana    | 16A2562      | HARRELSON ST ROW & RD<br>IMPROVE LAS CRUCES               | DOT    | 300,000                     | 0                        | 0                           | 300,000                   | 6/30/2020         | 6/23/2016              | The design is 85% complete   | 9/28/2017                 | The design is 85% complete  | 8/14/2017            | G      |
| 52 Las Cruces                            | Dona Ana    | 16A2564      | LAS CRUCES<br>ROW/ROADS/FLOOD CONTROL                     | DOT    | 766,000                     | 144,938                  | 144,938                     | 621,062                   | 6/30/2020         |                        | The design is 85% complete   | 6/12/2017                 | The design is 85% complete  | 8/14/2017            | G      |
| Las Cruces Public<br>53 Schools          | Dona Ana    | 16A4036      | FIELD OF DREAMS<br>LIGHTING/IRRIGATION/BLEACHE<br>RS, RET | PED    | 339,000                     | 0                        | 0                           | 339,000                   | 6/30/2018         | 7/23/2013              | District indicated the project is complete but they failed to<br>comply with RTOF process. They will submit<br>documentation and submit for RTOF approval as well as<br>reimbursement.   | 9/14/2017                 | 100% completed, Will need to submit for reimbursement.  | 9/13/2017            | Y      |
| 54 Artesia                               | Eddy        | 15 0000      | TEXAS AVE STREET IMPROVE<br>ARTESIA                       | DOT    | 437,000                     | 437.000                  | 396.220                     | 0                         | 6/30/2019         | 9/10/2015              | In construction.   | 6/10/2017                 | Fifth and final request for reimbursement sent in.<br>Construction continues.   | 8/17/2017            | G      |
| 55 Artesia                               | Eddy        |              | ARTESIA<br>ARTESIA WATER TOWER<br>ICARLSBAD MENTAL HEALTH | NMED   | 437,000<br>360,000          | 437,000                  | 396,220                     |                           | 6/30/2019         | 8/12/2015<br>6/23/2016 | 09/07/2017: NMED-CPB approved DR#2. The planning report is 50% complete as of July 25th invoice.   |                           | Working on design. Design and engineering awarded to<br>Smith Engineering. Design is in the planning stage.<br>Preliminary planning is still ongoing. 3rd reimbursement<br>request submitted. Draft water model report done.            | 9/11/2017            | G      |
| 56 Carlsbad                              | Eddy        | 16A2433      | FCLTY CONSTRUCT   | LGD    | 485,000                     | 4,850                    | 0                           | 480,150                   | 6/30/2020         | 12/6/2016              | Project planning.  | 9/13/2017                 | Preliminary inspections complete. Planning meeting<br>scheduled.  | 10/11/2017           | Y      |
| Otis MDWC and<br>Sewage Works<br>57 Assc | Eddy        |              | COTTONWOOD RURAL WATER<br>ASSN WATER SYSTEM IMPROVE       | DOE    | 366,000                     | 366,000                  | 14,371                      |                           | 6/30/2018         |                        | Project is co-funded with USDA/RD. Substantial<br>completion.  |                           | Coordinate with USDA/RD on grant closing of funds.  | 6/23/2017            | в      |
| 58 Santa Rosa                            | Guadalupe   | 14-1590      | POWER LAKE DAM IMPROVE                                    | SEO    | 800,000                     | 50,000                   | 0                           | 750,000                   | 6/30/2018         | 6/24/2014              | Engineer has started the design work.  | 9/14/2017                 | 6/1/2017 - Awarded RFP to Occam Engineers Inc.  | 6/1/2017             | Y      |
| 59 Hidalgo County                        | Hidalgo     | 16A4043      | HIDALGO COUNTY<br>FAIRGROUNDS IMPROVE, RET                | LGD    | 400,000                     | 321,086                  | 321,086                     | 78,914                    | 6/30/2018         | 6/23/2016              | Grant Amendment issued to incorporate AIPP into<br>budget.   | 9/13/2017                 | Lighting and electrical completed. Complete additional<br>smaller projects including door replacements, LED<br>lighting for barn area, roping area, and above pens.   | 10/16/2017           | G      |
| 60 Lordsburg                             | Hidalgo     | 15-0790      | LORDSBURG CIVIC CTR<br>IMPROVEMENTS                       | LGD    | 325,000                     | 291,864                  | 115,539                     | 33,136                    | 6/30/2019         | 8/12/2015              | No project updates.  | 9/13/2017                 | Construction project complete. Adding finishing touches to walls and furniture.   | 10/2/2017            | G      |
| 61 Hobbs                                 | Lea         | 14-1638      | HOBBS SEWER SYSTEM &<br>TRUNK LINE                        | DOE    | 650,000                     | 650,000                  | 127,890                     | 0                         | 6/30/2018         | 6/24/2014              | Project closed.  | 7/6/2017                  | Project is currently 55% complete. Roadway<br>improvements on Central and Caprock completed.<br>Sewer line installations to Joe Harvey Blvd. compete and<br>in service. There are 237 calendar days left for<br>substantial completion. | 7/6/2017             | в      |
| 62 Hobbs                                 | Lea         | 16A2267      | HOBBS SEWER<br>LINES/MANHOLES IMPROVE                     | NMED   | 431,000                     | 429,500                  | 428,000                     | 1,500                     | 6/30/2020         | 6/23/2016              | 8/30/2017: NMED-CPB reviewed draft Construction Pay<br>Application #6 on 8/30/2017. The construction contract is<br>72% expended. Construction is on schedule. Project is<br>funded with City funds and SAP 14-1638, SAP 15-0511<br>and SAP 16-2267.   | 9/15/2017                 | Project is currently 75% complete. Roadway<br>improvements on Central and Caprock completed.<br>Sewer line installations to Scenic Dr. complete and in<br>service. There are 120 calendar days left for substantial<br>completion.      | 9/27/2017            | G      |
| 63 Lea County                            | Lea         | 16A2444      | LEA CO REGIONAL AIRPORT<br>TERMINAL RENOVATE              | LGD    | 420,000                     | 6,888                    | 2,688                       | 413,113                   | 6/30/2020         | 6/23/2016              | Emailed request for status of pay request and progress<br>report, emailed 2017 monthly reporting reminder.   | 9/13/2017                 | Notice of obligation, request for payment, and letter<br>detailing project submitted.   | 9/19/2017            | G      |
| 64 Lovington                             | Lea         | 16A4046      | LOVINGTON WELLS<br>CONSTRUCT, RET                         | NMED   | 355,041                     | 2,670                    | 0                           | 352,371                   | 6/30/2018         | 6/21/2012              | Revised plans and specifications were received by<br>NMED-CPB on 8/30/2017. Drinking Water Bureau<br>comments were provided 8/31/2017. The City is ready to<br>bid the project as soon a few outstanding items with the<br>bid documents and design that must be addressed are<br>complete. Project is funded by SAP 16-A4045-STBR and<br>SAP 16-A4046-STBR. | 9/15/2017                 | Environment Department review complete and returned<br>to engineer for requested changes. Awaiting drinking<br>water bureau approval.   | 9/20/2017            | G      |
| 65 Los Alamos County                     |             |              | LOS ALAMOS CO JEMEZ MTNS<br>REGIONAL FIRE SUPPRES SYS     | LGD    | 375,000                     | 232,188                  | 58,847                      |                           | 6/30/2018         |                        | Design of system expected to be completed this month while environmental work continues  |                           | Design of system should be complete this month. Work<br>on environmental docs continues in coordination with<br>DOE and USFS.   | 9/29/2017            | G      |
| Los Alamos Public<br>66 Schools          | Los Alamos  | 15-0441      | LOS ALAMOS HIGH SCHL DUANE<br>SMITH AUDITORIUM REPAIR     | PED    | 375,000                     | 157,034                  | 157,034                     | 217,966                   | 6/30/2019         | 8/12/2015              | Project is complete, district needs to submit for<br>reimbursement once remaining invoices are paid. District<br>utilized funds for design, stucco, shade structures, and<br>recting.  | )<br>8/9/2017 <b>&lt;</b> | Project is estimated to be completed Summer 2017  | 8/17/2017            | G      |
| 67 Deming                                | Luna        | 13-1468      | BUTTERFIELD TRAIL REGIONAL<br>LANDFILL CONSTRUCT          | DOE    | 450,000                     | 448,194                  | 66,598                      | 1,806                     | 6/30/2017         | 12/30/2013             | 06/12/17: Final disbursement request received for<br>approval on 06/09/17. Project closed, reverted balance.   | 7/26/2017                 | Final reimbursement received on 6/23/17   | 6/23/2017            | В      |

Attachment B

0

Local Last

Update

6/23/2017

9/12/2017

8/29/2017

9/21/2017

N/A

N/A

N/A

9/11/2017

N/A

N/A

9/26/2017

1/17/2017

9/27/2017

9/29/2017

7/17/2017

5/10/2017

Р

Status

G

G

G

G

G

G

G

G

G

G

G

Y

G

R

Υ

R

|    | G                               | On schedule | Y            | Behind schedule or little activity  | R      | No or minimal<br>not sold | activity/bonds           | В                           | Appropriation complete | expended or       | project           |  |                       |  |
|----|---------------------------------|-------------|--------------|---|--------|---------------------------|--------------------------|-----------------------------|------------------------|-------------------|-------------------|--|-----------------------|--|
|    | A                               | В           | С            | D   | E      | F                         | G                        | Н                           | I                      | J                 | К                 | L  | М                     | N  |
|    | Fiscal Agent                    | County      | Approp<br>ID | Approp Title  | Agency | Approp Amt                | Total Amount<br>Expended | Expended in<br>Last Quarter | Balance                | Reversion<br>Date | Bond Sale<br>Date | Agency Status *  | Agency<br>Last Update | Local Status *   |
|    | Deming                          | Luna        | 14-1652      | DEMING BUTTERFIELD TRAIL<br>REGIONAL LANDFILL CELL<br>DEMING POLICE DEPT BLDG | DOE    | 443,000                   | 260,846                  |                             | í í                    | 4 6/30/2018       |                   | 09/08/17: The Owner has asked their Engineer to<br>prepare bidding documents to add as much liner to the<br>landfill as possible with the remaining funds. CPB<br>provided the Owner with an exact amount remaining in<br>the grant for potential use.               |                       | Reimbursement received and construction of the cell has<br>been complete.<br>Project is 95% complete. Carpet and fence installation is   |
|    | Deming                          | Luna        | 15-0803      | IMPROVE<br>TOHATCHI CHAPTER RED<br>WILLOW FARMLAND PUMP                       | LGD    | 300,000                   | 97,208                   |                             |                        | 2 6/30/2019       |                   | No activity.<br>9/7/17: Received signed grant agreement amendment<br>from community on 9/5/17. Routing for signatures for  | 9/13/2017             | pending.<br>Signed copies of required documents were sent back to  |
| 70 | Tohatchi Chapter                | McKinley    | 17B4064      | SYSTEM  | DOE    | 400,000                   | 391,152                  | 0                           | 8,848                  | 8 6/30/2019       | 8/23/2013         | execution of grant agreement amendment.  | 9/15/2017             | HAD.   |
| 71 | Upper Holman<br>Department of   | Mora        | 16A4056      | UPPER HOLMAN MDWC&MSWA<br>FLUORIDE TRTMT, RET<br>PASEO DEL VOLCAN LOOP        | NMED   | 651,993                   | 6,011                    | 0                           | 645,982                | 2 6/30/2018       | 6/24/2014         | 8/30/17: Design in progress  | 9/15/2017             | Project finalizing design<br>No local fiscal agent. Funding provided by legislator(s).   |
| 72 |                                 | Multiple Co | 14-2082      | BYPASS  | DOT    | 344,000                   | 0                        | 0                           | 344,000                | 0 6/30/2018       | 6/24/2014         | ROW purchased.   | 9/28/2017             | Project managed by DOT.  |
|    | Department of<br>Transportation | Multiple Co | 15-0952      | PASEO DEL VOLCAN RIGHTS OF<br>WAY SANDOVAL CO                                 | DOT    | 609,000                   | 0                        | 0                           |                        | 0 6/30/2019       |                   | Tied to multiple appropriations - see Line 72 above.   | 9/28/2017             | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by DOT.   |
| 74 | Department of<br>Transportation | Multiple Co | 16A2540      | PASEO DEL VOLCAN ROW<br>BERNALILLO & SANDOVAL COS                             | DOT    | 948,000                   | 0                        | 0                           | 948,000                | 0 6/30/2020       | 6/23/2016         | Tied to multiple appropriations - see Line 72 above.   | 3/17/2017             | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by DOT.   |
| 75 | Dona Ana County                 | Multiple Co | 15-0521      | HATCH WATER SYSTEM  | DOE    | 365,000                   | 127,606                  | 127,606                     | 237,394                | 4 6/30/2019       | 8/12/2015         | 09/08/17: Building and transmission line have been built.<br>Project is currently delayed for repair of the well pump to<br>allow pipe disinfection. Also, the Owner has requested to<br>change order in work on the Hackey Well and building.<br>Linked to 338-WTB. | 9/19/2017             | Contractor completed all pipe installation, including<br>pressure testing. Building block, roof and electrical in<br>progress. SCADA at Hackey, Hilburn and Tank site in<br>process. |
| 76 | Office of State<br>Engineer     | Multiple Co | 14-1826      | MIDDLE RIO GRANDE<br>CONSERVANCY DIST HABITAT<br>RESTORE                      | ISC    | 450,000                   | 241,036                  | 3,599                       | 208,964                | 4 6/30/2018       | 6/24/2014         | Ongoing  | 9/14/2017             | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by OSE.   |
| 77 | Rio Rancho                      | Multiple Co | 17B4066      | PASEO DEL VOLCAN BYPASS<br>FROM UNSER BOULEVARD TO IN                         | DOT    | 510,000                   | 0                        | 0                           | 510,000                | 0 6/30/2019       | 6/23/2013         | Tied to multiple appropriations - see Line 72 above.   | 8/21/2017             | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by DOT.   |
| 78 | Alamogordo                      | Otero       | 15-0524      | ALAMOGORDO DESERT LAKES<br>GOLF CSE WATER STRG PONDS                          | DOE    | 300,000                   | 182,345                  | 111,282                     | 117.655                | 5 6/30/2019       | 8/12/2015         | 09/07/17: Due to multiple weather delays, the project will<br>be wrapping up in the next couple of weeks. Project<br>funds are expected to be expended by the end of<br>September. To be determined if remaining funds are to<br>be reverted.                        | 9/15/2017             | Substantially complete as of 09/14/2017.   |
|    | Alamogordo                      | Otero       |              | ALAMOGORDO GRIGGS FIELD<br>DETENTION BASIN                                    | OSE    | 589,000                   | 0                        | 0                           |                        | 0 6/30/2020       |                   | Grant agreement has been signed and the funds pre-<br>encumbered. Design is proceeding using funding from a<br>Federal Grant.  | (                     | Grant agreement has been signed and the funds pre-   |
| 80 | Cloudcroft                      | Otero       | 16A2278      | CLOUDCROFT WATER<br>TREATMENT/RECYCLING<br>FACILITY                           | NMED   | 582,000                   | 74,001                   | 61,564                      | 507,999                | 9 6/30/2020       | 6/23/2016         | 8/30/17: WWTP construction in progress. Funding will<br>also be used to complete construction of WWTP and<br>finalize design and complete construction of WTP.   | 9/15/2017             | Notified of award. received agreement. Signed contract<br>with engineer.   |
| 81 | Otero County                    | Otero       | 14-1962      | OTERO CO CHILD<br>DEVELOPMENT CENTER PHASE<br>2 RENOVATE                      | LGD    | 500.000                   | 75.350                   | 70.350                      | 424.650                | 0 6/30/2018       | 12/30/2014        | Received July progress report.   | 9/13/2017             | Plans still with engineers in design phase. Waiting for<br>environmental approvals to proceed.   |
|    | 2 Tularosa                      | Otero       |              | TULAROSA SEWER SYSTEM   | DOE    | 360,000                   | 66,411                   | 23,240                      | ,                      | 9 6/30/2018       |                   | 09/08/17: Project is in construction.  | (                     | The project has gone out to bid. Bids were opened July<br>6, 2017. Contract with the lowest bidder is in progress.   |
| 1  |                                 | 1           | 1            | RIO ARRIBA CO EOOD HUB  | 1      | 1                         | 1                        | 1                           |                        | 1                 | 1                 | Project is still in the planning/pre-implementation phase  | 1                     |  |

RIO ARRIBA CO FOOD HUB

15-0820 FACILITIES & KITCHENS

LGD

440,000

20,182

83 Rio Arriba County

Rio Arriba

8/12/2015

419,818 6/30/2019

Project is still in the planning/pre-implementation phase.

9/13/2017 Pay requests being submitted.

No recent updates from grantee.

Attachment B

0

Local Last

Update

9/6/2017

9/11/2017

9/8/2017

9/22/2017

10/3/2017

9/27/2017

9/21/2017

9/9/2016

N/A

7/13/2017

7/12/2017

7/31/2017

9/13/2017

9/12/2017

8/17/2017

9/8/2017

Р

Status

Υ

G

G

G

Υ

G

R

R

G

в

в

R

R

Υ

в

в

| G                   | On schedule | Y            | Behind schedule or little activity | R      | No or minimal<br>not sold | activity/bonds           | В                           | Appropriation<br>complete | expended or       | project           |   |                       |  |    |
|---------------------|-------------|--------------|------------------------------------|--------|---------------------------|--------------------------|-----------------------------|---------------------------|-------------------|-------------------|---|-----------------------|--|----|
| A                   | В           | С            | D                                  | E      | F                         | G                        | Н                           | 1                         | J                 | К                 | L   | М                     | N  | F  |
| Fiscal Agent        | County      | Approp<br>ID | Approp Title                       | Ageney | Approp Amt                | Total Amount<br>Expended | Expended in<br>Last Quarter | Balance                   | Reversion<br>Date | Bond Sale<br>Date | Agency Status *   | Agency<br>Last Update | E Local Status *   | L  |
| FISCAI Agein        | County      | U IU         | Approp Title                       | Agency | Арргор Аш                 | Expended                 |                             | Dalalice                  | Date              | Date              | 9/1/17 CH2M continues working on PER including            |                       |  | 4  |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   | development of wastewater treatment and reuse water       |                       |  |    |
|                     |             |              | BLOOMFIELD EFFLUENT REUSE          |        |                           |                          |                             |                           |                   |                   | alternatives. Workshop to review alternative will be held |                       |  |    |
| 84 Bloomfield       | San Juan    | 16A4071      | SAN JUAN CO, RET                   | NMED   | 840.000                   | 30.810                   | 30.810                      | 809.190                   | 6/30/2019         | 8/21/2015         | on 9/26/17.   | 9/15/2017             | PER workshop scheduled for 9/26.                           |    |
|                     |             |              | FARMINGTON VILLA VIEW              |        |                           |                          |                             |                           |                   |                   |   |                       | Project is currently in construction by TLC Plumbing.      | t  |
|                     |             |              | STORM WATER DETENTION              |        |                           |                          |                             |                           |                   |                   |   |                       | Paper periodic report and request for payment has been     |    |
| 85 Farmington       | San Juan    | 15-0832      | POND                               | LGD    | 700,000                   | 362,158                  | 25,431                      | 337,842                   | 6/30/2019         | 8/12/2015         | Project progressing.                                      | 9/13/2017             | submitted for August.                                      |    |
|                     |             |              | FARMINGTON VILLA VIEW              |        |                           |                          |                             |                           |                   |                   | Contractor selected and contract signed. Work has         |                       | Construction has begun by the contractor, TLC              | T  |
| 86 Farmington       | San Juan    | 16A2242      | DETENTION PONDS FCLTY              | OSE    | 550,000                   | 0                        | 0                           | 550,000                   | 6/30/2020         | 6/23/2016         | started on Phase I.                                       | 9/14/2017             | Plumbing.  |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | 09/22/17: Master site plan, conceptual design, topo        | Τ  |
|                     |             |              | GADII'AHI/TO'KOI CHP CMTY          |        |                           |                          |                             |                           |                   |                   | Project is ongoing, testing and studies have been         |                       | survey, geotech investigation, project meeting at site and | 1  |
| 87 Navajo Nation    | San Juan    | 15-0606      | SERVICES CTRS                      | IAD    | 300,000                   | 32,926                   | 32,926                      | 267,074                   | 6/30/2019         | 8/12/2015         | completed.  | 9/7/2017              | schematic designs all 100% completed.                      |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   | Awaiting NOO request. Emailed President Begaye and        |                       |  | Τ  |
|                     |             |              | TSE'DAA'KAAN CHP IRRIGATION        |        |                           |                          |                             |                           |                   |                   | Navajo Nation staff in regards to the noncompliance of    |                       | Submitted all documents for NOO and waiting for            |    |
| 88 Navajo Nation    | San Juan    | 16A4074      | SYSTEM 2014/64/42, RET             | IAD    | 594,000                   | 0                        | 0                           | 594,000                   | 6/30/2018         | 6/30/2009         | the 5% obligation.  | 9/6/2017              | approval. Awaiting quotes for materials.                   |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | Design completed to include ramp for CDL and space fo      | -T |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | new fire tower. Confirmed paving schedule with             |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   | NOO issued for San Juan County. They will be the          |                       | contractor, San Juan County. Paving begins either late     |    |
| 89 San Juan College | San Juan    | 15-0964      | SJC CDL TRAINING LOT               | HED    | 500,000                   | 14,604                   | 0                           | 485,396                   | 6/30/2019         | 8/12/2015         | contractor doing paving on the project.                   | 9/14/2014             | September/early October.                                   |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   | 8/30/17: Exploratory well drilled was unsuccessful (dry), |                       |  | Т  |
|                     |             |              | GABALDON MDWCA WATER               |        |                           |                          |                             |                           |                   |                   | alternate well site selected and new exploratory well     |                       | Plugged 2nd well, new well site location has been          |    |
| 90 Gabaldon MDWCA   | San Miguel  | 14-1738      | SYSTEM IMPROVEMENTS                | DOE    | 750,000                   | 151,478                  | 12,091                      | 598,522                   | 6/30/2018         | 6/24/2014         | permit submitted to OSE.                                  | 9/15/2017             | selected.  |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       |  | Τ  |
| Algodones Mutual    |             |              |                                    |        |                           |                          |                             |                           |                   |                   | 9/1/17 Algodones is seeking additional funding for        |                       |  |    |
| Domestic Water      |             |              | ALGODONES ARSENIC                  |        |                           |                          |                             |                           |                   |                   | construction through the RIP loan program. Once loan      |                       | Continuing to negotiate for easement. Otherwise, project   |    |
| 91 Association      | Sandoval    | 14-1729      | TREATMENT SYSTEM                   | DOE    | 650,000                   | 80,194                   | 0                           | 569,806                   | 6/30/2018         | 6/24/2014         | funding is secured project will advertise for bids.       | 9/15/2017             | now ready for construction bidding.                        |    |
| Department of       |             |              | PASEO DEL VOLCAN RIGHTS OF         |        |                           |                          |                             |                           |                   |                   |   |                       | No local fiscal agent. Funding provided by legislator(s).  |    |
| 92 Transportation   | Sandoval    | 16A2581      | WAY SANDOVAL CO                    | DOT    | 580,000                   | 0                        | 0                           | 580,000                   | 6/30/2020         | 6/23/2016         | Tied to multiple appropriations - see Line 72 above.      | 9/28/2017             | Project managed by DOT.                                    |    |
| Eastern Sandoval    |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       |  |    |
| County Arroyo Flood |             |              | SSCAFCA SHERIFF'S POSSE RD         |        |                           |                          |                             |                           |                   |                   |   |                       |  |    |
| 93 Control          | Sandoval    | 16A2300      | ARROYO DIVERSION STRUCT            | NMED   | 345,000                   | 345,000                  | 345,000                     | 0                         | 6/30/2020         | 6/23/2016         | Project closed.   | 7/26/2017             |  |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | PS E expected by August 13 - Plans Complete                |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       |  |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | 4/28/2017 NMDOT 60 /90 review                              |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | 4/1/2017 - Plans at 45, meeting to discuss funding and     |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | drainage   |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | 2/28/17 30 plan review conducted with NMDOT.               |    |
| Los Pinos Acequia   |             |              | BERNALILLO BARRIER                 |        |                           |                          |                             |                           |                   |                   |   |                       | 02/02/17 - 30 completion on design - 1/9/17 Met with       |    |
| 94 Association      | Sandoval    | 13-1755      | FENCING/TRAIL/CROSSINGS            | LGD    | 310,000                   | 280,191                  | 90,582                      | 29,809                    | 6/30/2017         | 7/23/2013         | 7/28/17: Final Payment processed. Project closed.         | 9/13/2017             | engineer   |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       |  |    |
| Los Pinos Acequia   |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       |  |    |
| 95 Association      | Sandoval    | 14-2095      | BERNALILLO STREETS IMPROVE         | DOT    | 353,000                   | 33,990                   | 0                           | 319,010                   | 6/30/2018         | 6/24/2014         | Entity working on ROW certs.                              | 9/28/2017             | Z/31/17 Project held up by NMDOT right of way              |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       | Waiting on acceptance of final change order from           |    |
|                     |             |              | WESTSIDE BLVD IMPROVE &            |        |                           |                          |                             |                           |                   |                   |   |                       | NMDOT. Still awaiting receipt of payment of final          |    |
| 96 Rio Rancho       | Sandoval    | 14-2098      | BRIDGE-RIO RANCHO                  | DOT    | 965,000                   | 828,135                  | 0                           | 136,865                   | 6/30/2018         | 6/24/2014         | Working with city to correct NTC packet.                  | 9/28/2017             | request.   |    |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   |                   |   |                       |  | 1  |
|                     |             |              |                                    |        |                           |                          |                             |                           |                   | 1                 |   |                       | To acquire rights of way for and to plan, design and       | 1  |
|                     |             |              | LINCOLN AVE ROW &                  |        |                           |                          |                             |                           |                   | 1                 |   |                       | construct a Lincoln avenue extension from Adams lane       | 1  |
| 97 Rio Rancho       | Sandoval    | 16A2582      | CONSTRUCT - RIO RANCHO             | DOT    | 565,000                   | 0                        | 0                           | 565,000                   | 6/30/2020         | 6/23/2016         | Ongoing.  | 9/28/2017             | to Paseo del Volcan in Rio Rancho in Sandoval County.      |    |
| Rio Rancho Public   |             |              | RIO RANCHO PSD MID SCHL            |        |                           |                          |                             |                           |                   |                   |   |                       |  | Г  |
| 00 0                | Constants.  | 45 4404      |                                    |        | 000.000                   | 000.007                  | 405 000                     | 40.470                    | 0/00/00/0         | 0/04/0044         |   | 0/10/00/17            |  | 1  |

15-1161 SECURITY IMPROVE, RET

14-2097 DRAINAGE IMPROVE-PH 2

SSCAFCA ALBERTA RD

PED

DOT

680.000

400,000

639.827

355,506

125.993

11,485

Sandoval

Sandoval

98 Schools

Southern Sandoval

99 Control Authority

County Arroyo Flood

40.173 6/30/2018

44,494 6/30/2018

6/24/2014 Project closed, Balance reverted.

6/24/2014 Should be ready to closeout soon.

9/12/2017

9/28/2017 Project completed.

Attachment B

0

Local Last

Update

10/19/2017

8/31/2017

N/A

9/29/2017

8/31/2017

8/31/2017

7/5/2017

9/11/2017

6/14/2017

6/14/2017

9/12/2017

9/27/2017

9/27/2017

9/27/2017

5/3/2017

8/30/2017

N/A

9/27/2017

Р

Status

G

Υ

Υ

G

Υ

Y

R

G

в

Y

G

G

G

Υ

R

Y

G

Υ

|     | G                                 | On schedule | Y            | Behind schedule or little activity                     | R      | No or minimal a<br>not sold | activity/bonds | В                           | Appropriation complete | expended or       | project           |   |                       |  |
|-----|-----------------------------------|-------------|--------------|--|--------|-----------------------------|----------------|-----------------------------|------------------------|-------------------|-------------------|---|-----------------------|--|
|     | A                                 | В           | С            | D  | E      | F                           | G              | Н                           | I                      | J                 | К                 | L   | М                     | N  |
|     | Fiscal Agent                      | County      | Approp<br>ID | Approp Title   | Agency | Approp Amt                  |                | Expended in<br>Last Quarter | Balance                | Reversion<br>Date | Bond Sale<br>Date | Agency Status *   | Agency<br>Last Update | Local Status *   |
| 100 | Acequia Del<br>Barranco Blanco    | Santa Fe    | 16A2510      | SANTA FE MUNICIPAL AIRPORT<br>EXPAND                   | LGD    | 855,000                     | 129,747        | 121,197                     | 725,253                | 6/30/2020         | 6/23/2016         | Construction underway.  | 9/13/2017             | Working on design plans.   |
| 101 | Acequia Del<br>Barranco Blanco    | Santa Fe    | 16A4088      | SANTA FE WELCOME SIGNS,<br>PARKS & TRANSIT CTR, RET    | LGD    | 880,000                     | 52,937         | 19,713                      | 827,063                | 6/30/2019         | 8/12/2015         | Professional Services Agreement with CXT Inc is under review.   | 9/13/2017             | 08/31/2017 - Transit Huitt Zollars update cost estimates to include ADA sidewalks into project scope.  |
|     | Department of<br>Cultural Affairs | Santa Fe    | 16A2029      | PALACE OF THE GOVERNORS                                | CAD    | 417,175                     | 4,172          |                             |                        | 6/30/2020         |                   | Funds are being combined with A150212 for major<br>preservation project of the historic Palace of the<br>Governors \$1.3M.  |                       | No local fiscal agent. Funding provided by legislator(s).<br>Project managed by DCA.   |
|     | Edgewood                          | Santa Fe    |              | EDGEWOOD WASTEWATER<br>SYSTEM IMPROVE                  | DOE    | 440,000                     | 309,539        | 41,336                      |                        | 6/30/2018         |                   | 9/7/17: The Town has contracted HDR Engineering, Inc.<br>to prepare a technical memo evaluating treatment<br>processes at the WWTF. Smith Engineering submitted<br>90% design of the Wastewater Collection System<br>Expansion Phase 1. |                       | PER is complete. HDR is working on the technical memo. Smith Engineering is in the process of designing the collection system.   |
| 104 | Edgewood                          | Santa Fe    | 15-0555      | EDGEWOOD WASTEWATER<br>SYSTEM IMPROVEMENTS             | DOE    | 620,000                     | 96,304         | 96,304                      | 523,696                | 6/30/2019         | 8/12/2015         | 9/8/17: Smith Engineering submitted 90% design of the<br>Wastewater Collection System Expansion Phase 1 to<br>CPB for review.   | 9/15/2017             | Smith Engineering is working on completing preliminary design.   |
| 105 | Edgewood                          | Santa Fe    | 16A2305      | EDGEWOOD WASTEWATER<br>SYSTEM<br>SANTA FE COUNTY       | NMED   | 360,000                     | 0              | 0                           | 360,000                | 6/30/2020         | 12/6/2016         | 9/8/17: Smith Engineering submitted 90% design of the<br>Wastewater Collection System Expansion Phase 1 to<br>CPB for review.   | 9/15/2017             | Project is in design phase.  |
| 106 | Santa Fe County                   | Santa Fe    | 17B4104      | FAIRGROUNDS IMPROVEMENTS<br>EXTEND T                   | LGD    | 450,500                     | 131,656        | 0                           | 318,844                | 6/30/2019         | 7/23/2013         | NO UPDATE PROVIDED.   | (                     | Santa Fe County is awaiting the grant document to be signed.   |
| 107 | Socorro                           | Socorro     | 14-1730      | SOCORRO WWATER<br>TREATMENT PLANT/COLLECTION<br>SYSTEM | DOE    | 400,000                     | 382,847        | 112,456                     | 17,153                 | 6/30/2018         | 6/24/2014         | 8/10/17: The final Preliminary Engineering Report was submitted and accepted.   | 9/15/2017             | Continued WWTP project-Engineering costs. Remaining<br>funding for Bar Screen at WWTP  |
| 108 | Moriarty                          | Torrance    | 13-1518      | MORIARTY WATER SYSTEM<br>IMPROVE                       | DOE    | 450,000                     | 450,000        | 24,680                      | 0                      | 6/30/2017         | 7/23/2013         | 6/12/17: Construction of the SCADA project bid on April<br>26, 2017 with Fox Builders as the lowest, responsible<br>bidder. The pre-construction meeting was held on 6/8/17<br>and construction started on 6/12/17.                     | 6/28/2017             | INSTALLATON OF NEW PLC EQUIPMENT AND<br>INSTRUMENTATION DEVICES FOR PRESSURE AND<br>LEVEL CONTROLS SCADA   |
| 109 | Moriarty                          | Torrance    | 16A2523      | MORIARTY FIRE DEPT TRAINING<br>FCLTY                   | LGD    | 300,000                     | 286,675        | 0                           | 13,325                 | 6/30/2020         | 6/23/2016         | No other information received from Grantee.   | 9/13/2017             | Purchase of props for training facility.   |
| 110 | Willard                           | Torrance    | 14-1734      | WILLARD SEWER SYSTEM                                   | DOE    | 840.000                     | 235,761        | 132.058                     | 604.239                | 6/30/2018         | 6/24/2014         | 9/8/17: Bohannan Huston Inc has submitted 90 design of the sewer system for review by CPB.  | 9/21/2017             | Draft design report complete.  |
| 111 | Belen                             | Valencia    | 15-0885      | BELEN VIVIAN FIELDS SPORTS<br>FCLTY IMPROVE            | LGD    | 405,000                     | 340,616        | 5,052                       | 64,384                 | 6/30/2019         | 8/12/2015         | Awaiting next pay request.  | 9/13/2017             | The City submitted invoice for engineering for<br>reimbursement.   |
| 112 | Belen                             | Valencia    | 16A2323      | BELEN SEWER DENNIS CHAVEZ<br>ELEM SCHL CONNECT         | NMED   | 300,000                     | 0              | 0                           | 300,000                | 6/30/2020         | 6/23/2016         | 9/7/17: The project is in construction.   | 9/15/2017             | Disbursement request for the project has been submitted 9/26/2017  |
| 113 | Belen                             | Valencia    | 16A2530      | BELEN VIVIAN FIELDS IMPROVE                            | LGD    | 415,000                     | 0              | 0                           | 415,000                | 6/30/2020         | 6/23/2016         | Preliminary design.   | 9/13/2017             | Preliminary design   |
| 114 | Los Lunas                         | Valencia    | 15-0887      | LOS LUNAS SPORTS COMPLEX<br>FCLTY & FIELD IMPROVE      | LGD    | 405,000                     | 0              | 0                           | 405,000                | 6/30/2019         | 8/12/2015         | Contacted grantee about lifting of the freeze. Grantee plans to resume activity in the new fiscal year.   | 6/15/2017             | Received quote bid from contractor to perform field  |
| 115 | Los Lunas                         | Valencia    | 16A2588      | CAMELOT BLVD EXTENSION LOS<br>LUNAS                    | DOT    | 325,000                     | 0              | 0                           | 325,000                | 6/30/2020         | 6/23/2016         | Design ongoing.   | 5/18/2017             | Design in progress. Submitting reimbursement package 2 for 2nd quarter.  |
| 116 | Office of State<br>Engineer       | Valencia    | 14-1825      | LOS LUNAS SILVERY MINNOW<br>REFUGIUM PRODUCTION FCLTY  | ISC    | 900,000                     | 756,900        | 383,670                     | 143,100                | 6/30/2018         | 6/24/2014         |   | 9/14/2017             |  |
| 117 | Valencia County                   | Valencia    | 14-2107      | MEADOWLAKE ROAD<br>IMPROVE/LIGHTING-VALENCIA<br>CO     | DOT    | 350,000                     | 34,340         | 34,340                      | 315,660                | 6/30/2018         | 12/30/2014        | Design ongoing.   | 9/28/2017             | Approaching 30% design completion. Preparing final<br>slides for upcoming public meeting to include questions,<br>comments, and alternatives for the public to consider.<br>Molzen Corbin is anticipating public hearing submission<br>will be scheduled soon. |

Total (117 Projects)

57,757,254

21,792,397

8,127,116

118

35,964,857

Attachment B

| G            | On schedule | Y            | Behind schedule or little activity | <b>N</b> | No or minimal a not sold | activity/bonds           | D                           | Appropriation e | expended or       | project           |   |                       |                |                      |        |
|--------------|-------------|--------------|------------------------------------|----------|--------------------------|--------------------------|-----------------------------|-----------------|-------------------|-------------------|---|-----------------------|----------------|----------------------|--------|
| А            | В           | С            | D                                  | E        | F                        | G                        | Н                           |                 | J                 | K                 | L | М                     | Ν              | 0                    | Р      |
| Fiscal Agent | County      | Approp<br>ID | Approp Title                       | Agency   | Approp Amt               | Total Amount<br>Expended | Expended in<br>Last Quarter | Balance         | Reversion<br>Date | Bond Sale<br>Date |   | Agency<br>Last Update | Local Status * | Local Last<br>Update | Status |

|              | LEGEND                    |     |
|--------------|---------------------------|-----|
|              |                           |     |
| G            | Project on schedule       | 57  |
|              | Behind schedule or little |     |
| Y            | activity                  | 26  |
|              | No activity or bonds not  |     |
| R            | sold                      | 17  |
|              | Total Active Projects     | 100 |
| Other report | information:              |     |
|              | Appropriation expended    |     |
| В            | or project complete       | 17  |
|              |                           |     |

- AD Anti-Donation
- AE Architect and Engineer
- **CPB** Construction Programs Bureau
- CPMS Capital Projects Monitoring System
- DAC Dona Ana County
- DSB Dam Safety Bureau
- DWB Drinking Water Bureau
- **FF&E** Furniture, Fixtures and Equipment **GA** Grant Agreement
- NOO Notice of Obligation

- PO Purchase Order
- PER Preliminary Engineering Report
- RFP Request for Proposal
- RFQ Request for Quotes RIP Rural Infrastructure I
  - Rural Infrastructure Program

- ROWRight of WaySBOFState Board of FinanceTIFTribal Infrastructure FundWTBWater Trust Board
- WWTP Waste Water Treatment Plant

\* List of acronyms can be found on the last page of report.